

General meeting Tushikane 02.04.2022

**Info to the board and members about the project boys hostel in Mapanda
Caribou in the boys hostel of the Kihansi Secondary School!**



Pictures: Boys hostel 26.03.2022



Images: Interior view of the boys hostel

What's new: Boys hostel

The construction of the boys' hostel is almost completed. The interior walls are plastered and painted, windows and exterior doors are in place, the side buildings for the sanitary facilities are built and the showers and toilets are installed. The building is nearing completion!

The next step after the completion of the interior is the interior furnishing consisting of beds, mattresses, blankets and pillows. A budget of €5,000 from donations was transferred to

TUUNGANE in mid-January for the interior furnishings. Tushikane wants to support the local labor force, so Andred (a carpenter in Mapanda) was commissioned through TUUNGANE to completely furnish 2 rooms. In addition, he is making 8 interior doors for the boys' hostel.

Creation of a fountain

The project team, together with the Tushikane Board of Directors, decided that a combination of water supply from a well and the use of rainwater with storage in local cisterns should be created for the irrigation of the dormitories. In the first phase of construction, the well was dug. For the cisterns we expect the cost breakdown from Baba Injinia in April.

The construction of the well was financed with a budget of 8 500 € by Tushikane, a cost breakdown for this is available. The money was transferred to TUUNGANE in mid-January. The well has been dug and fixed in the meantime, it has been carrying water since mid-February 2022.

Images: Creation of the fountain





Pictures: Well creation, pump and finally: the water gushes!

Water was found at a depth of about 36m, exactly in the place as determined by the expert for localization of water veins. The well was dug about 10 meters deeper, so that about 5,000 liters of water can accumulate there. The water is pumped by an electric submersible pump into a tank, which is installed on a 5 m high round platform. From there, the water will flow at a constant pressure into the 3 buildings, providing running water for the toilets and showers. This will be a great relief for all residents!

As usual, Thobias Pugili has sent us regular photos of all the construction progress. The cooperation with him is very good, he does his job very exemplary. Many thanks to Thobias!




Images: Creation of the base for the water tank to generate a const. Water pressure

Date inauguration celebration

It is planned to have the inauguration celebration on August 10, 2022. A delegation from Germany will be there (Sandra + Jürgen Gerhart, Stephen Makinya, Elisa + Markus Gerhart) to officially hand over the building from Tushikane together with the team Tuungane on site to the school.

This report was created by Jürgen Gerhart, 27.03.2022

Last as info the construction plan of the boys hostel.



Picture: Plan first floor of the boys hostel of Baba Injina